

DATE

26/06/2024

PRODUCER

R.E.M. SRL

CUSTOMER

SORGENIA POWER

PRODUCT

SEIPEE GM225 M6 N COMM 2024
0524 N REM 16018

RESISTANCE TEST

	R min	R max	R	Temperature	Result	max dR %	dR %	Result dR
Phase 1	0	99999	0.2173	24.68	PASS	7.7	0.5	PASS
Phase 2			0.2173		PASS			
Phase 3			0.21615		PASS			

SURGE TEST

	V	Toll% L	L	dL %	Toll% Q	Q	dQ %	Result	T Q F %
Phase 1	1392	3.8	4.353 m	0.8	5	60.38	0	GO	99.2
Phase 2	1414		4.353 m			60.38		GO	
Phase 3	1435		4.389 m			60.38		GO	
Sample	0		0			0			

H. V. TEST

	V (V)	I Max (A)	I Meas(A)	Result
	978.5	0	2	GO

MEGAOHMMETER TEST

	V (V)	R Min [MOhm]	R Meas [MOhm]	Result
	978.3	1000	5	GO

SURGE 1.2/50 TEST

	V PK (V)	V 50u	Result
	792	492	GO

POLARIZATION INDEX TEST

	V PK (V)	Ri	Rf	K	Time (s)

