

Date	8-Aug-2020	Test Report No.	1
Project / Vessel Name	MN EXCELLENT	Motor Description	ALTERNATOR
Client		Motor Data	825KVA; 380/415 V; 1500 RPM
Job Order No. & Item No		Date Received	
Ship Manager	REHAN	Serial No. & Frame No.	
Job Location	DUBAI MARITIME CITY	Vessel IMO No.	

COMPLETE RELEVANT DATA AND OBTAIN APPROVALS AS REQUIRED

ALTERNATOR INSPECTION AND EVALUATION



EVALUATION - INSPECTION CARRIED OUT ONBOARD.

- 1) AVR & control wire disconnected and megger checked.
- 2) Megger reading 34 MΩ - need to be overhaul.
- 3) Need to dismantle completely, chemically cleaned, washed ; baked & varnish.
- 4) Bearing - 02 nos needto be replace.
- 5) Any other repair will confirm after dismantling
- 6) Chock fast to remove and re-do after installing.
- 7) laser alignment to done after completion

TECHNICAN

UDAYAN

WORK SPEC ROUTER No.



Name	REHAN	Name	JAHANGIR	Name	AJAY C. LAD	Name	
Signature		Signature		Signature		Signature	
Date	August 9, 2020	Date	August 9, 2020	Date	August 9, 2020	Date	
Ship Repair Manager		Repairs Coordinator		Snr. QC Engineer		Owner's Representative	